

TNR Appendix G: Progress on Capacity Projects

DPW (Department of Public Works) evaluates the programming and construction of the major road improvements to assess the progress being made towards implementing the 2005 Transportation Element. This analysis begins with the adoption of the GMA Transportation Element (TE) in 1995 and shows the progress on completing the major capacity road projects originally identified as needed to support the GMA future land use map (FLUM). The 2005 update to the TE identified additional major road projects which were added to the analysis. The 1995 TE and 2005 TE, together, identified 127 major road projects as needed to be completed by 2025 to support the FLUM. Twenty-four of these 127 projects were annexed into cities before they were constructed by the county. DPW completed 45 (44%) of the remaining 103 projects by 2011, as shown in the following table. The proposed 2012-2017 TIP programs completion of another nine projects, bringing the total to 54. Forty-nine more projects will need to be completed by 2025 in order to achieve 100% completion of all of the capacity projects needed to support the FLUM.

Progress on Completing Projects – 1995-2025						
	1995	2000	2005	2011	2017	2025
Projects Completed	0	14	17	14	9	49
Cumulative Completed	0	14	31	45	54	103
Cumulative Percent	0%	14%	30%	44%	52%	100%